



Memorandum

To:
From: Ed English
Date: June 19, 2017
Subject: June 19, 2017 Project Update
File: Pier 5-7 Marina Reconstruction

The City of Hamilton made a strategic decision to invest upwards of \$11 million in new infrastructure and amenities to promote the continuation and future expansion of recreational boating in the West Harbour. To this end the City procured Kropf Industries for the manufacturing, assembly, and installation of the new marina in the City's Main Basin. Phase 1 is the replacement of the existing 400 slip marina. Phase 2 will be an expansion to the marina to approximately 650 slips.

Kropf started their work with the removal and demolition of the existing marina. This work began November 14, 2016, when the last boat was removed from its slip. Removals and demolition was completed by the end of February 2017.

Work began on the installation of the new main docks and fingers on February 1, 2017 and was scheduled for completion by May 15, 2017; however, high lake levels and unanticipated weather events have resulted in installation and electrical hook-up delays that has required staging of boat launches and the need for temporary shore power. See below for more detail. The revised date for substantial completion of the project is July 11th for mains and fingers; July 28th for amenity building and gazebo platform.

Work Completed to Date

A Docks

- A1-A6 mains and fingers complete.
- A1-A6 electrical equipment is complete.
- A1-A6 water servicing complete.
- All cleat installations complete.

B Docks

- B1-B8 mains and fingers complete.
- B1-B8 electrical equipment is complete.
- B1-B8 water servicing complete.
- Cleat installations complete.
- Main panel and terminations complete.
- Electrical feed from shoreline complete.

C Docks

- C1-C8 mains are installed. C9 80% complete.
- C1-C3 fingers 60% complete.
- C7 fingers 50% complete.
- Electrical sub-stations are installed.

- C1-C7 electrical cable 85% installed.
- C6-C7 water mains installed.
- Watermains complete C1-C9.
- Sewer forcemain from floating amenity building to shoreline complete.

Ramps

- A6 South ramp installed.
- A6 North ramp not installed due to high water. Access to B Docks from A6 is installed.
- A1 Ramp is installed and secured on a temporary (but safe) basis, due to the high water.
- C1 Ramp is installed and secured on a temporary (but safe) basis, due to the high water.

Schedule of Work to be completed

Subject to weather and ability to complete electrical connections with record high water levels the following work should be completed by the dates listed below.

A Docks

- Fender installations completed by June 23rd.
- Electrical feeds from shore completed by June 23th.
- A1-A5 primary power provided by June 23rd. (by primary generator)
- Water connections at shore by June 23rd.

B Docks

- Water connection to shore June 23rd.

C Docks

- C9 mains completed by June 23rd.
- C1-C6 fingers completed by June 23rd.
- C1-C7 electrical cable installed by June 23rd.
- Pedestals on C1-C5 completed by June 23rd.
- Water servicing C1-C9 completed by June 23rd.
- C10-C11 mains installed by July 4th.
- Primary power to C1-C7 by July 5th. (by primary generator)
- C10-C11 fingers completed by July 11th.
- C10-C11 pedestals completed by July 14th.
- Primary Power to C8-C11 by July 14th (by primary generator)

Impacts of Weather

A significant amount of production time has been lost this spring due to both rainfall and high winds (more than 15mm per day and winds greater than 40km/h gusting affects production). The total number of days of lost production due to weather is approximately 40 days.

The highest lake levels on record have proven to be a difficult condition; as a result connections to services (electricity and water) and permanent securing of the ramps to shore have been delayed and will require temporary connections in the interim. Permanent connections for services and the ramps will be delayed until the water level has dropped to adequate levels.

Floating Breakwaters

The floating breakwaters are currently being repaired at the northeast section following a failure in the end joint. The City's contractor and consultant are on site doing repairs and will be installing wave gauges to monitor the performance of the floating breakwaters throughout the 2107 boating season.

Ed English

Senior Project Manager

Waterfront Development Office

City of Hamilton, Public Works

(905) 546-2424 Ext.5461



www.hamilton.ca/canada150

